COMPLETION REPORT

1. NAME OF WORK :- **Construction RCC drains in Vivekananda road in ward no.13 Shettyhalli Sub division.**

2. Sanctioned Estimate No. & Date :EE/DD/AS/541/17-18, Dated:-24/11/2017
:CE/DZ/TS/341/17-18, Dated:- 12/12/2017

3. Head of account which is chargeable :

4. Entrustment order No. & DT : **BBMP/EE/DD/WO/294/17-18, Dated: 19/03/2018**

5. Name of Beneficiaries : **M/s. KRIDL**

6a. Time stipulated for completion of work :90 days

b. Delay in execution of work :

7. Measurement recorded in : M.B No. 5662/16-17
Page No. 5662/16-17

8. Check measurement of the Asst. Exe. Eng. / Exe. Eng., On: : M.B No. 615/17-18
: Page No. 566169-74

9. Name of the office / official Incharge of the work :

10. a) Asst. Eng/Junior Eng. : **Sri. B.P.Paramesh**

b) Asst. Exe. Engineer : **Sri. Jayalingappa .B.L**

Sanctioned estimate amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
26.00	25,69,180=00	—	30,820=00

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and complete the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER

EXECUTIVE ENGINEER
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57

ASST. EXE. ENGINEER
ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ದಾಸರಹಳ್ಳಿ ಉಪವಿಭಾಗ, ದಾಸರಹಳ್ಳಿ ವಲಯ
ಬೃಹತ್ ಬೆಂಗಳೂರು ಮಹಾನಗರ ಪಾಲಿಕೆ
ಎಸ್.ಎಂ. ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು

Scanned by CamScanner